

# TRU-CRAFT ROOFING LTD.

## TIME SHEET

No: \_\_\_\_\_

Date Jan 19, 2026 Job # 17771  
 Job name Ceilis = ROYAL OAK Foreman Kenyon  
 Job address 8650 112 ave NW Truck used \_\_\_\_\_  
 Site contact Tyler Phone # (403) 615-7877  
SALT HILL

| Work Performed                                                              |    | Worker's name  | Start | Stop |
|-----------------------------------------------------------------------------|----|----------------|-------|------|
| Tore roof and replaced new as per spec Moved materials and objects on deck. | 11 | Kenyon M'ubity | 5:00  | 4:00 |
|                                                                             | 11 | Nate Contois   | 5:00  | 4:00 |
|                                                                             | 11 | Paula Duran    | 5:00  | 4:00 |
|                                                                             | 10 | David Dennis   | 6:00  | 4:00 |
|                                                                             | 11 | Andrew Plaws   | 5:00  | 4:00 |
|                                                                             | 11 | Quintynn Under | 5:00  | 4:00 |
| 65 hr                                                                       |    | -              |       |      |

### Safety Check List

|                      | Y                        | N                        |
|----------------------|--------------------------|--------------------------|
| - Hard Hats          | <input type="checkbox"/> | <input type="checkbox"/> |
| - Steel Toe Boots    | <input type="checkbox"/> | <input type="checkbox"/> |
| - Safety Vest        | <input type="checkbox"/> | <input type="checkbox"/> |
| - Harness & Lifeline | <input type="checkbox"/> | <input type="checkbox"/> |
| - Inferred Gun       | <input type="checkbox"/> | <input type="checkbox"/> |
| - Safety Railings    | <input type="checkbox"/> | <input type="checkbox"/> |

|                        | Y                        | N                        |
|------------------------|--------------------------|--------------------------|
| - Copy of Safety Rules | <input type="checkbox"/> | <input type="checkbox"/> |
| - Hazard Assessment    | <input type="checkbox"/> | <input type="checkbox"/> |
| - Fire Watch Form      | <input type="checkbox"/> | <input type="checkbox"/> |
| - Fire Extinguisher    | <input type="checkbox"/> | <input type="checkbox"/> |
| - Eye Protection       | <input type="checkbox"/> | <input type="checkbox"/> |
| - Ear Protection       | <input type="checkbox"/> | <input type="checkbox"/> |

<

# TRU-CRAFT ROOFING LTD.

No: \_\_\_\_\_

## TIME SHEET

Date Jun 20, 2026 Job # 17771  
 Job name Ceili's = ROYAL OAK PARK Foreman Kenyon  
 Job address 8650 112 ave N.W. Truck used \_\_\_\_\_  
 Site contact Tyler Phone # (403) 615 7377  
SALTHILL

| Work Performed                                       |          | Worker's name  | Start | Stop |
|------------------------------------------------------|----------|----------------|-------|------|
| Tire rest and replaced as<br>Perspec Moved materials | 11       | Kenyon Maulty  | 5:00  | 4:00 |
|                                                      | 11       | Mate Linton    | 5:00  | 4:00 |
|                                                      | 11       | Pascal Derran  | 5:00  | 4:00 |
|                                                      | 10       | Ruid Dennis    | 6:00  | 4:00 |
|                                                      | 11       | Andrew Plews   | 5:00  | 4:00 |
|                                                      | 11       | Quintynn Huder | 5:00  | 4:00 |
|                                                      | 65<br>hr | -              |       |      |

### Safety Check List

|                      |                          |                          |                        |                          |                          |
|----------------------|--------------------------|--------------------------|------------------------|--------------------------|--------------------------|
|                      | Y                        | N                        |                        | Y                        | N                        |
| - Hard Hats          | <input type="checkbox"/> | <input type="checkbox"/> | - Copy of Safety Rules | <input type="checkbox"/> | <input type="checkbox"/> |
| - Steel Toe Boots    | <input type="checkbox"/> | <input type="checkbox"/> | - Hazard Assessment    | <input type="checkbox"/> | <input type="checkbox"/> |
| - Safety Vest        | <input type="checkbox"/> | <input type="checkbox"/> | - Fire Watch Form      | <input type="checkbox"/> | <input type="checkbox"/> |
| - Harness & Lifeline | <input type="checkbox"/> | <input type="checkbox"/> | - Fire Extinguisher    | <input type="checkbox"/> | <input type="checkbox"/> |
| - Inferred Gun       | <input type="checkbox"/> | <input type="checkbox"/> | - Eye Protection       | <input type="checkbox"/> | <input type="checkbox"/> |
| - Safety Railings    | <input type="checkbox"/> | <input type="checkbox"/> | - Ear Protection       | <input type="checkbox"/> | <input type="checkbox"/> |

✓



# TRU-CRAFT ROOFING LTD.

No: \_\_\_\_\_

## TIME SHEET

Date Jan 21, 2026 Job # 17771  
Job name ceilers = ROYAL OAK PARK Foreman Kenyon  
Job address 8650, 112 ave NW Truck used \_\_\_\_\_  
Site contact Tyler Phone # (403) 615-7877

| Work Performed                                                             |    | Worker's name  | Start | Stop |
|----------------------------------------------------------------------------|----|----------------|-------|------|
| unloaded roof, put back fence<br>laid out insulation and<br>weighted down. | 10 | Kenyon Mault   | 5:00  | 3:00 |
|                                                                            | 40 | Nate Lantz     | 5:00  | 3:00 |
|                                                                            | 10 | Russell Parns  | 5:00  | 3:00 |
|                                                                            | 9  | David Dennis   | 6:00  | 3:00 |
|                                                                            | 10 | Andrew Plows   | 5:00  | 3:00 |
|                                                                            | 10 | Quintyn Herder | 5:00  | 3:00 |
| 59 hr.                                                                     |    |                |       |      |
| ROOFING DONE                                                               |    |                |       |      |

### Safety Check List

|                      |                          |                          |                        |                          |                          |
|----------------------|--------------------------|--------------------------|------------------------|--------------------------|--------------------------|
|                      | Y                        | N                        |                        | Y                        | N                        |
| - Hard Hats          | <input type="checkbox"/> | <input type="checkbox"/> | - Copy of Safety Rules | <input type="checkbox"/> | <input type="checkbox"/> |
| - Steel Toe Boots    | <input type="checkbox"/> | <input type="checkbox"/> | - Hazard Assessment    | <input type="checkbox"/> | <input type="checkbox"/> |
| - Safety Vest        | <input type="checkbox"/> | <input type="checkbox"/> | - Fire Watch Form      | <input type="checkbox"/> | <input type="checkbox"/> |
| - Harness & Lifeline | <input type="checkbox"/> | <input type="checkbox"/> | - Fire Extinguisher    | <input type="checkbox"/> | <input type="checkbox"/> |
| - Inferred Gun       | <input type="checkbox"/> | <input type="checkbox"/> | - Eye Protection       | <input type="checkbox"/> | <input type="checkbox"/> |
| - Safety Railings    | <input type="checkbox"/> | <input type="checkbox"/> | - Ear Protection       | <input type="checkbox"/> | <input type="checkbox"/> |