



Tentative Schedule

Royal Oak Park – Daycare.

2025 Roof Replacement RS 1.6.1

8650 – 112 Ave. N.W.

Job #17,771

No.	2025/26 Date/s:	Item:
1.	December 3	Set-up project; set-up compound & chute.
2.	December 3 - 10	Demo existing grass, metal flashings, wall panels & rubber pads.
3.	December 10	Load material. <i>Please note:</i> All material to be loaded with crane, before tenants open.
4.	December 11 – 19	Remove existing roof membrane, then install new DensDeck & first ply of membrane.
5.	December 22 – 31	Install second ply of membrane.
6.	January 5 – 9	Re-install panels.
7.	January 8 – 15	Install new flashing.

Please note: All dates are weather dependent.

We will update schedule if needed.

as of November 14, 2025

