

Tru-Craft Roofing (2005) Ltd

Claim 1 Inv 326618

Schedule Of Values

Dec 30 2025

Job 17771 Salt Hill Capital -
Royal Oak Daycare

ORIGINAL CONTRACT VALUE: \$ 249,123.78	Amount	% Complete	TOTAL CLAIM	PREV CLAIMS	THIS CLAIM	% To claim	Left to Claim
Materials							
Roofing	\$ 82,615.78	85%	\$ 70,223.41	\$ -	\$ 70,223.41	15%	\$ 12,392.37
Metal	\$ 985.00		\$ -		\$ -	100%	\$ 985.00
Freight	\$ 1,900.00	85%	\$ 1,615.00		\$ 1,615.00	15%	\$ 285.00
Labour							
Set-Up	\$ 3,578.00	100%	\$ 3,578.00		\$ 3,578.00	0%	\$ -
Demolition	\$ 5,690.00	50%	\$ 2,845.00		\$ 2,845.00	50%	\$ 2,845.00
Install - Roofing	\$ 27,650.00		\$ -		\$ -	100%	\$ 27,650.00
Install - Metal	\$ 2,126.00		\$ -		\$ -	100%	\$ 2,126.00
General							
Insurance	\$ 4,840.00	100%	\$ 4,840.00		\$ 4,840.00	0%	\$ -
Crane/Forklift/Zoom Boom	\$ 3,244.00	50%	\$ 1,622.00		\$ 1,622.00	50%	\$ 1,622.00
Waste Disposal	\$ 2,945.00	30%	\$ 883.50		\$ 883.50	70%	\$ 2,061.50
Remove and Reinstall Glass Flashing	\$ 4,916.00		\$ -		\$ -	100%	\$ 4,916.00
Remove and Reinstall Panels	\$ 16,056.00	50%	\$ 8,028.00		\$ 8,028.00	50%	\$ 8,028.00
Fence/Toilet	\$ 900.00	50%	\$ 450.00		\$ 450.00	50%	\$ 450.00
Scaffold and Shute	\$ 4,275.00	50%	\$ 2,137.50		\$ 2,137.50	50%	\$ 2,137.50
Security/Safety/Communications	\$ 1,490.00	25%	\$ 372.50		\$ 372.50	75%	\$ 1,117.50
Warranty and Inspections	\$ 2,200.00		\$ -		\$ -	100%	\$ 2,200.00
New Turf	\$ 56,310.00		\$ -		\$ -	100%	\$ 56,310.00
Overhead	\$ 27,403.00	40%	\$ 10,961.20		\$ 10,961.20	60%	\$ 16,441.80
Change Orders:							
			\$ -	\$ -	\$ -	100%	\$ -
			\$ -	\$ -	\$ -	100%	\$ -
	\$ -		\$ -	\$ -	\$ -	100%	\$ -
TOTAL CONTRACT VALUE							
	\$ 249,123.78		\$ 107,556.11	\$ -	\$ 107,556.11		\$ 141,567.67
Less holdback @ 10%	\$ (24,912.38)		\$ (10,755.61)	\$ -	\$ (10,755.61)		\$ (14,156.77)
Sub total	\$ 224,211.40		\$ 96,800.50	\$ -	\$ 96,800.50		\$ 127,410.90
GST @ 5%	\$ 11,210.57		\$ 4,840.03	\$ -	\$ 4,840.03		\$ 6,370.55
Total Claim	\$ 235,421.97	43%	\$ 101,640.53	\$ -	\$ 101,640.53	57%	\$ 133,781.45